



Your trusted partner for buying, selling, and managing property,
ensuring hassle-free service with 100% transparency.

3/350/2 Mettukuppam,
OMR Thoraipakkam,
Chennai, India

hello@verified.realestate

+91 9996 12 9996

Official Property Record

Digitally Verified Record - Powered by Verified  RealEstate™



Project - Quarterly Progress Report (QPR)

Promoter's Name	:	M/S. Tamil Nadu Urban Habitat Development board, Tiruppur Division, Tiruppur – 04.
Project Name	:	Construction of 528 Nos of Slum Tenements adopting Type Design No. HFA 9/2018 (G+2 Three Storied) at M.G.R. Nagar, Nathipalayam Scheme in Gobichettipalayam Taluk of Erode District under PMAY – HFA - AHP
Project Registration No.	:	TN/10/Building/0062/2020
Project Registration Date	:	19.02.2020
Project Completion Date	:	31.03.2025
Quarter Ending	:	September 2024

RERA Separate Bank A/c Details

Bank Name	:	IDBI Bank
Bank Branch	:	Tirupur Branch, Tirupur – 641 603.
Bank A/c No.	:	0113 1040 0076 4919

Amount collected from the allottees and deposited in the RERA A/c	:	74.60 Lakhs
Amount withdrawn from the RERA A/c date wise with percentage of physical completion	:	
Bank statement for the respective Quarter duly signed by the Bank to be enclosed	:	

A. Sales

Sl. No.	Description	Cumulative No. of Units upto the Quarter	Total Area (Sq.m.)
1.	a) Flats Booked (As given in Carpet Area Statement while registration) Block / Tower Floor-wise b) UDS Registered	528	19599.36

2. Furnish the details Flat-wise

Sl. No.	Flat No. as in approved Plan	Flats Booked (Yes/No)	UDS Registered (Yes/No)
1.	15 Beneficiaries paid the full beneficiary contribution and 145 beneficiaries paid the part beneficiary contribution and lot yet to be conducted		

B. Construction

Sl. No.	Description	Block/Tower No.	Status
1.	Stage of construction of each Block/Tower, Floor-wise	Block 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19 & 20	Enclosed
2.	Status of Common Amenities for each Block/Tower, Item-wise as per approved plan		Enclosed
3.	Status of other Common Amenities as indicated in the Construction Agreement		Enclosed

Sl. No.	Description	Percentage
1.	Percentage of completion Block / Tower Floor-wise i) Physical ii) Financial (Enter Anticipated Project Cost in Lakhs)	92.00 % Rs. 4110.38 lakhs
2.	Percentage of completion of Common Amenities i) Physical ii) Financial (Enter Anticipated Project Cost in Lakhs)	50 %

C. Latest Colour Photo of all Blocks/Tower elevation including Common Amenities with Geotag and Date (Atleast from 2 angles) ----- (in PDF Format)

Signed by Chartered Accountant

K. Chel
20/11/24

[Signature]
20/11/24

[Signature]
Executive Engineer
TNUCL/T
Signed by Promoter

BLOCKWISE STATUS

Sl. No	Descrip tion	Block 1	Block 2	Block 3	Block 4	Block 5	Block 6	Block 7	Block 8	Block 9	Block 10	Block 11	Block 12	Block 13	Block 14	Block 15	Block 16	Block 17	Block 18	Block 19	Block 20
1.	Founda tion	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted
2.	Ground Floor Roof Slab	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted
3.	First Floor Roof Slab	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted
4.	Second Floor Roof Slab	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted
5.	Brick Work	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted
6.	Inner Plasteri ng	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	90% Compl ete
7.	Outer Plasteri ng	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted
8.	Internal Plumbi ng	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	20 % Compl eted	20 % Compl eted	20 % Compl eted	20 % Compl eted	20 % Compl eted	20 % Compl eted	20 % Compl eted	20 % Compl eted	20 % Compl eted	20 % Compl eted	20 % Compl eted
9.	Internal Floorin g	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	Compl eted	80 % Compl eted	90 % Compl eted	80 % Compl eted	90 % Compl eted	50 % Compl eted	50 % Compl eted	Compl eted

[illegible]

19	Rain Water Harvesting	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
20	Formation of Road	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

K. Chitra
20/11/24

20/11/24

20/11/2024
Executive Engineer
TNUNDS / Thruppur Division

PHYSICAL PROGRESS - ELEVATION VIEW



PHYSICAL PROGRESS – ELEVATION VIEW



k. chris
20/11/24

20/11/24

20/11/24
Executive Engineer
TNUHDB / Tiruppur Division



our services doesn't just end there



Buying & Selling Services

Property Buying Assistance, Property Selling Support, Market Price Analysis, Owner Outreach and Negotiation.



Legal & Documentation Services

Certified EC, Patta, legal opinions, property verification, due diligence, litigation solutions, and legal heir certificates.



Property Development & Approvals

Building plan approvals, construction, layout and sub-division approvals, zone conversion, and occupancy certification.



NRI & Investment Services

Escrow Services, Rentals, Litigation Solutions, Property Valuation and Property Management



Compliance & Special Services

Demolition, Vaasthu checks, regularization of unauthorized buildings, and office space solutions.



 **empowering your real estate decisions**
with smart tools



Property Valuation & Cost Estimation

Guideline Value, Apartment Composite Value, Stamp Duty & Registration Fees Calculator, Building Value Calculator, Capital Gains Calculator, Area Unit Converter, Length Unit Converter



Ownership, Compliance & Legal Verification

Encumbrance Certificate (EC) Search, Find Your SRO, Temple Property Check, WAQF Property Check, View Patta/Chitta, View FMB, Patta Analyzer, EC Analyzer



Zoning & Land Use Analysis

Land Use Zone Finder, CRZ Zone Check, Aquifer Zone Check, CBA Check, EWS Check, Road Width Check, Proposed Road Widening Check, FSI Calculator



Property Documentation & Workflow Tools

Forms & Templates, Document Generator, Document Translation, Dictionary



Vastu & Property Management Tools

Home Vastu Shastra, Plot Vastu Shastra, Property Management



We're honored to be part of your
real estate journey

3/350/2 Mettukuppam,
OMR Thoraipakkam,
Chennai, India

hello@verified.realestate
[+91 9996 12 9996](tel:+919996129996)
www.verified.realestate